

# Derby Station Remodelling

Track Drainage Construction – Presented to Derby College / Network Rail  
June 2017


# Scope of Works

- Construction of Carrier Drainage to new River Derwent Outfall
  - Provision of new track drainage for the revised track layout in the Derby Station area
  - Provision of Carrier Drainage for the new Platform 6 & 7
  - Provision of new outfall to the River Derwent in accordance with the relevant consents from Derby City Council and Environment Agency.
    - Including construction of a new Bypass Separator
    - New RC Headwall to River Derwent (under new EA Consent)

# Proposed Programme

- Construction of new Carrier Drainage is key enabler to take the new Platform 6/7 into service and to take the new Track Layout into service.
  
- Key Dates:
  - Outfall Drainage – to allow platform construction – to be completed by January 2018
  - Carrier Drainage – to be completed by January 2018 to allow construction of new Platform 6/7
  
  - Proposed Commencement Dates:
    - Site Establishment – 7<sup>th</sup> August 2017
    - Commence physical works – 28<sup>th</sup> August [pending design approvals]
    - Completion of drainage works (affecting college property) – January 31st 2018


# Proposed Access Plan



# Proposed Access Plan



# Proposed Access Plan



Main college access to be used for delivery of plant and materials throughout the drainage works.

Estimated to be 5 deliveries per day. All deliveries to be controlled by a banksman through the site at 5mph.

Deliveries to be timed between 09:30 – 15:30 Monday to Friday.

# Proposed Access Plan



